UPDATES

The sheet piling part of the scheme has been completed across all three sections of the sea wall. Utilising efficiencies and budget, the contractor has also installed sheet piles in several other areas, which will provide better protection to additional parts of the sea wall and the access ramp at the bottom of the zig zag slopes.

Towards the end of week commencing 2nd November, further machinery will be arriving on site, including concrete pumps, which will allow concrete to be supplied directly from the top of the cliff on Paul's Lane to the areas behind the sheet piles. This work is anticipated to start week commencing 9th November.

Alongside these concrete pours, a machine that vacuums the sand out from behind the sheet piles is used to clear a void which the concrete will fill, strengthening the sea wall.

These works are anticipated to take two weeks, though, as ever, this remains weather dependent.



